



## U.S. Coast Guard Construction Contractor Performance Report

THIS EVALUATION IS "IN-PROGRESS"

Evaluation Type: Final ( 100 % Completed)		Termination Type: None	Reporting Period: From: 09/23/2008 To: 06/04/2009
Host Agency: USCG		Evaluating Organization: USCG	Contracting Office: CEU/MIAMI
Contract Number: HSCG82-08-C-3WCA28		Order Number:	
Contractor Name and Address: V PAVKOV CONTRACTING INC VINCE PAVKOV 1805 MYRTLE BEACH HWY SUMTER, SC 29153-8426 UNITED STATES			DUNS:960184430 SIC/NAICS: 237990 Commodity Code: Procurement Method: Sealed Bid Contract Type: Fixed-Price
Amount of Basic Contract: \$1,697,050.00	Total Amount of Modifications: \$21,248.00	Liquidated Damages Assessed: \$0.00	Net Amount Paid Contractor: \$1,718,298.00
Award Date: 08/11/2008	Original Completion Date: 08/20/2009	Final Completion Date: 06/11/2009	Date Work was Accepted: 06/04/2009
Description of Requirement: Waterfront Improvements at USCG Station Panama City, FL.			

### RATINGS

**Quality of Product or Service**

0=Unsatisfactory 1=Poor 2=Fair 3=Good 4=Excellent 5=Outstanding

	N/A	0	1	2	3	4	5
Quality of Workmanship						X	
Adequacy of the CQC Plan						X	
Implementation of CQC Plan						X	
Quality of QC Documentation	X						
Storage of Materials						X	
Adequacy of Materials						X	
Adequacy of Submittals					X		
Adequacy of QC Testing						X	
Adequacy of As-Builts						X	
Use of Specified Materials						X	
Identification/Correction of Deficient Work							X

Government Comments for Quality Of Product Or Service  
**None**

**Cost Control**

0=Unsatisfactory 1=Poor 2=Fair 3=Good 4=Excellent 5=Outstanding

	N/A	0	1	2	3	4	5
Cost Control							X

Government Comments for Cost Control  
**None**

**Timeliness of Performance**

0=Unsatisfactory 1=Poor 2=Fair 3=Good 4=Excellent 5=Outstanding

	N/A	0	1	2	3	4	5
Adequacy of Initial Progress Schedule						X	
Adherence to Approved Schedule							X
Resolution of Delays	X						
Submission of Required Documentation							X
Completion of Punch List Items							X
Submission of Updated and Revised Progress Schedules							X
Warranty Response							X

Government Comments for Timeliness Of Performance  
**None**

**Effectiveness of Management / Business Relations**

0=Unsatisfactory 1=Poor 2=Fair 3=Good 4=Excellent 5=Outstanding

	N/A	0	1	2	3	4	5
Cooperation and Responsiveness							X
Management of Resources/Personnel							X
Coordination and Control of Subcontractors						X	
Adequacy of Site Clean-Up							X
Effectiveness of Job-Site Regulations							X
Compliance With Laws and Regulations						X	
Professional Conduct							X
Review/Resolution of Subcontractor's Issues						X	
Change Order Activity (By Contractor)							X
Adequacy of Work Force							X
O & M Manuals/Instructions						X	
Spare Parts Delivery	X						

Government Comments for Effectiveness of Management / Business Relations  
**None**

**Compliance With Labor Standards**



0=Unsatisfactory 1=Poor 2=Fair 3=Good 4=Excellent 5=Outstanding

	N/A	0	1	2	3	4	5
Correction of Noted Deficiencies	X						
Payrolls Properly Completed and Submitted						X	
Compliance With Labor Laws and Regulations With Specific Attention to the Davis-Bacon Act and EEO Req						X	

Government Comments for Compliance With Labor Standards  
**None**

**Compliance With Safety Standards**

0=Unsatisfactory 1=Poor 2=Fair 3=Good 4=Excellent 5=Outstanding

	N/A	0	1	2	3	4	5
Adequacy of Safety Plan						X	
Implementation of Safety Plan						X	
Correction of Noted Deficiencies	X						

Government Comments for Compliance With Safety Standards  
**None**

**Overall Rating**

0=Unsatisfactory 1=Poor 2=Fair 3=Good 4=Excellent 5=Outstanding

	N/A	0	1	2	3	4	5
Overall Rating							X

Government Comments for Overall Rating  
**Highly recommend this contractor fo r any future projects.**

---

**Subcontracts**

---

Are subcontracts involved ? **Yes**

Government Comments on Subcontracts  
**None**

---

**Contractor Key Personnel**

---

**Contractor Manager/Principal Investigator**  
**Pavkov, Vince**

Government Comments for Contractor Manager/Principal Investigator  
**Great to work with.**

**Contractor Key Person**

,

Government Comments for Contractor Key Person  
**None entered - Contractor does not reply**

**Contractor Key Person**

,

Government Comments for Contractor Key Person  
**None entered - Contractor does not reply**

---

**Small Business Subcontracting Plan**

---

Did the contractor make a good faith effort to comply with its subcontracting plan consistent with the goals and objectives, reporting and other aspects of the plan? **N/A**  
If this is a bundled contract, did the contractor meet the goals and objectives for small business participation? **N/A**

Government Comments on Small Business Subcontracting Plan  
**None entered - Contractor does not reply**

---

**Small Disadvantaged Business Goals**

---

Did the contractor make a good faith effort to comply with its subcontracting plan consistent with the goals and objectives, for small disadvantaged business (SDB) participation, monetary targets for SDB participation, and required notifications? **N/A**

Government Comments for Meeting SDB Subcontracting Requirements  
**None entered - Contractor does not reply**

---

**Customer Satisfaction**

---

Is/was the contractor committed to customer satisfaction? **Yes**  
Would you recommend the selection of this firm again? **Yes**

Government Comments for Customer Satisfaction  
**None entered - Contractor does not reply**

---

**Project Officer/COTR**

**TONY ARLES**  
Phone: (305)278-6756 Ext: Fax:  
Internet Address: [Anthony.D.Arles@uscg.mil](mailto:Anthony.D.Arles@uscg.mil)

---

**Contractor Representative**

**Vince Pavkov**

Phone: (803)240-0499 Ext: Fax:

Internet Address:

---

**Contracting Officer**

**DEBORAH BOYDSTON**

Phone: (305)278-6718 Ext: Fax:(305)278-6696

Internet Address: Deborah.J.Boydston@USCG.MIL

---

**CONTRACTOR COMMENTS**

---

**Contractor Comments for Quality Of Product Or Service**

**Evaluation not yet sent to Contractor. No Contractor Comments to display**

**Contractor Comments for Cost Control**

**Evaluation not yet sent to Contractor. No Contractor Comments to display**

**Contractor Comments for Timeliness Of Performance**

**Evaluation not yet sent to Contractor. No Contractor Comments to display**

**Contractor Comments for Effectiveness of Management / Business Relations**

**Evaluation not yet sent to Contractor. No Contractor Comments to display**

**Contractor Comments for Compliance With Labor Standards**

**Evaluation not yet sent to Contractor. No Contractor Comments to display**

**Contractor Comments for Compliance With Safety Standards**

**Evaluation not yet sent to Contractor. No Contractor Comments to display**

**Contractor Comments for Overall Rating**

**Evaluation not yet sent to Contractor. No Contractor Comments to display**

**Contractor Comments on Subcontracts**

**Evaluation not yet sent to Contractor. No Contractor Comments to display**

**Contractor Comments for Contractor Manager/Principal Investigator**

**Evaluation not yet sent to Contractor. No Contractor Comments to display**

**Contractor Comments for Contractor Key Person**

**Evaluation not yet sent to Contractor. No Contractor Comments to display.**

**Contractor Comments for Contractor Key Person**

**Evaluation not yet sent to Contractor. No Contractor Comments to display.**

Contractor Comments on Small Business Subcontracting Plan  
Evaluation not yet sent to Contractor. No Contractor Comments to display.

Contractor Comments for Meeting SDB Subcontracting Requirements  
Evaluation not yet sent to Contractor. No Contractor Comments to display.

Contractor Comments for Customer Satisfaction  
Evaluation not yet sent to Contractor. No Contractor Comments to display.

---

OMB CLEARANCE NO. 9000-0142  
SOURCE SELECTION INFORMATION/CONFIDENTIAL